



Government of Odisha

ଶ୍ରୀମତୀ ରଞ୍ଜନା ଚୋପ୍ରା ଭା.ପ୍ର.ସେ

କମିଶନର ତଥା ଶାସନ ସଚିବ,  
ବିଦ୍ୟାଳୟ ଓ ଗଣଶିକ୍ଷା ବିଭାଗ, ଓଡ଼ିଶା

**Smt. Ranjana Chopra, IAS**

Commissioner-cum-Secretary to Government  
School & Mass Education Department, Odisha



ମଧ୍ୟାହ୍ନ ଖୋଜନ ଯୋଜନା  
Mid Day Meal Scheme  
State Project Management Unit (MDM)

No. 110 /SPMU, Dt. 22-01-2016  
S&ME (MDM)- 358/2013

To

All District Education Officers

**Sub: Information on construction of Kitchen-cum-Store in Mid-Day Meal.**

Madam/Sir,

As you are aware, Kitchen-cum-Store is a vital part of Mid-Day Meal programme. Absence of Kitchen-cum-Store or inadequate facilities would expose children to food poisoning and other health hazards as well as fire accidents. For construction of Kitchen-cum-Stores at school level, Govt. of India had sanctioned 69152 units @ 60,000/- during 2006-07, 2007-08, 2008-09 and 2009-10 financial year when Mid-Day Meal was run by Women & Child Development Department. Besides that, 174 Crores was sanctioned out of State Budget (S& ME Deptt.) during 2013-14 for construction of 14509 Ama Madhyan Bhojan Rosei Ghar @ 1.20 Lakhs.

2. You were requested vide office letter no.666/SPMU (MDM)/dtd.09.06.2014 to conduct the physical verification on construction of Kitchen-cum-Store at school level and furnish the report to the State Project Management Unit (MDM). But the said report has not been received till today except Bargarh, Nuapada & Nawarangpur. In this regard several reminders; *Reminder 1: letter no.852/ SPMU (MDM) / dtd.17.07.2014, Reminder 2: letter no.621/ SPMU(MDM) / dtd.06.05.2015, Reminder 3: letter no.728 / SPMU(MDM) / dtd.26.05.2015, and **Assembly Urgent vide memo no.1871/ SPMU (MDM)/ dtd.26.11.2015** have been issued.* In spite of that you have failed to furnish the report to the State Project Management Unit, Mid-Day Meal within the stipulated time period.

3. A letter bearing No.1279/SPMU Dtd. 10.09.2012 was issued for dovetailing funds from other sources and completing the incomplete Kitchen Sheds but the progress made in this regard is yet to be reported.

Therefore, I would request you to look into the matter personally, conduct the physical verification of Kitchen-cum-Store at school level through your field functionaries and report the status to the undersigned by 5<sup>th</sup> February, 2016 failing which action as deemed proper would be initiated.

Yours faithfully,

  
Commissioner-cum-Secretary


**Memo No. 111 /SPMU/Dt. 22-01-2016**

Copy forwarded to SPD OPEPA for kind information with a request to intimate the concerned DPCs for kind information and necessary action.

  
State Nodal Officer (MDM) &  
Ex-Officio Joint Secretary to Govt


**Memo No. 112 /SPMU/Dt. 22-01-2016**

Copy forwarded to Director, Elementary Education/ Director, Secondary Education, Odisha for kind information and necessary action.

  
State Nodal Officer (MDM) &  
Ex-Officio Joint Secretary to Govt

**Memo No. 113 /SPMU/Dt. 22-01-2016**

Copy forwarded to the all Block Education Officers for kind information and necessary action.

  
State Nodal Officer (MDM) &  
Ex-Officio Joint Secretary to Govt



**Status report on construction of Kitchen-cum-store (Primary & Upper Primary, Classes I-VIII)**

119

(@ Rs. 60,000/-)

Sl. No.	District	*Total Allocation during 2006-07, 07-08, 08-09, 09-10, 10-11, 11-12 and 12-13		Completed (C)		In progress (IP)		Yet to start		Constructed with convergence
		Physical	Financial (Rs. in lakh)	Physical	Financial (Rs. in lakh)	Physical	Financial (Rs. in lakh)	Physical [col. 3-col.5-col.7]	Financial (Rs. in lakh) [col. 4-col.6-]	
1	2	3	4	5	6	7	8	9	10	11
1	ANGUL	2045	1243.42	1203	721.80	513	307.80	329	171.77	0
2	BALASORE	3152	1891.20	2170	1302.00	706	423.60	276	165.60	0
3	BARGARH	2323	1408.41	1692	1015.20	398	238.80	233	117.00	0
4	BHADRAK	2244	1368.47	1203	721.80	685	399.00	376	191.15	0
5	BOLANGIR	2942	1799.67	1436	861.60	1114	668.40	392	181.40	0
6	BOUDH	1013	611.44	569	341.40	188	112.80	256	147.93	0
7	CUTTACK	3094	1876.39	1994	1196.40	852	511.20	248	117.60	0
8	DEOGARH	757	461.34	321	192.60	50	30.00	386	220.46	0
9	DHENKANAL	1921	1176.55	1247	748.20	454	272.40	220	94.61	0
10	GAJAPATI	1603	969.33	1092	655.20	295	177.00	216	117.85	0
11	GANJAM	4509	2756.75	1896	1137.60	2186	1311.60	427	176.06	0
12	JAGATSINGHPUR	1781	1081.19	736	441.60	685	411.00	360	196.34	0
13	JAJPUR	2733	1675.50	1418	850.80	1087	652.20	228	81.08	0
14	JHARSUGUDA	957	578.68	507	304.20	161	96.60	289	166.41	0
15	KALAHANDI	2731	1655.54	1558	934.80	842	505.20	331	172.16	0
16	KANDHAMAL	2236	1379.77	1433	859.80	602	361.20	201	61.03	0
17	KENDRAPARA	2441	1484.59	643	385.80	1319	791.40	479	256.20	0
18	KEONJHAR	3109	1882.67	912	547.20	631	378.60	1566	912.65	0
19	KHORDHA	2010	1218.40	768	460.80	894	536.40	348	189.45	0
20	KORAPUT	2936	1772.70	566	339.60	1886	1131.60	484	273.08	0
21	MALKANGIRI	1561	955.68	641	384.60	731	438.60	189	83.61	0
22	MAYURBHANJ	4860	2947.28	3276	1965.60	1201	720.60	383	180.29	0
23	NABARANGPUR	2268	1396.83	1497	898.20	373	223.80	398	182.57	0
24	NAYAGARH	1597	972.74	1158	694.80	301	180.60	136	60.11	0
25	NUAPADA	1346	819.87	683	409.80	483	289.80	180	88.85	0
26	PURI	2549	1551.15	1105	663.00	632	379.20	812	453.26	0
27	RAYAGADA	2062	1258.23	1798	1078.80	145	87.00	119	38.57	0
28	SAMBALPUR	1873	1135.55	574	344.40	1066	639.60	233	121.46	0
29	SONEPUR	1247	755.67	283	169.80	450	270.00	514	296.75	0
30	SUNDERGARH	3252	1989.69	1742	1045.20	1191	714.60	319	131.32	0
<b>Total</b>		<b>69152</b>	<b>42074.70</b>	<b>36121</b>	<b>21672.60</b>	<b>22101</b>	<b>13260.60</b>	<b>10930</b>	<b>5646.61</b>	<b>0</b>

State share - Rs.1494.89 Lakh + Central Share - Rs.40579.81 Lakh = Rs.42074.70 Lakh  
 Kitchen-shed @ Rs.60000/- per unit per school and Rs. 66490/- per unit for 8993 schools.



**District wise Status of  
Construction of Model Mid-Day Meal Kitchen Shed (as on end of October 2015)**

Sl. No.	District	General Allotment	A.M.B.R.G.		TSP Plan		TOTAL		Status of Construction			
			School List Approved on V.C.	Funds Sanctioned	School List	Funds Sanctioned	School List	Funds Sanctioned	Completed		In Progress	Not Started
									in nos.	in %		
1	Angul	329	329	394.8	0	0	329	394.8	285	87	44	0
2	Balasore	276	318	381.6	33	39.6	351	421.2	260	74	87	4
3	Baragarh	233	240	288	0		240	288	220	92	20	0
4	Bhadrak	376	276	331.2	0		276	331.2	121	44	155	0
5	Bolangir	392	392	470.4	0		392	470.4	272	69	120	0
6	Boudh	256	138	165.6	0		138	165.6	119	86	19	0
7	Cuttack	248	248	297.6	0		248	297.6	194	78	54	0
8	Deogarh	386	127	152.4	0		127	152.4	54	43	67	6
9	Dhenkanal	220	299	358.8	0		299	358.8	220	74	79	0
10	Gajapati	216	268	321.6	195	234	463	555.6	301	65	162	0
11	Ganjam	427	492	590.4	0	0	492	590.4	459	93	33	0
12	Jagatsinghpur	360	360	432	0	0	360	432	253	70	106	1
13	Jajpur	228	272	326.4	0	0	272	326.4	206	76	66	0
14	Jharsuguda	289	260	312	0	0	260	312	259	100	1	0
15	Kalahandi	331	331	397.2	68	81.6	399	478.8	320	80	79	0
16	Kandhamal	201	201	241.2	335	402	536	643.2	407	76	129	0
17	Kendrapara	479	479	574.8	0	0	479	574.8	274	57	205	0
18	Keonjhar	1566	1365	1638	354	424.8	1719	2062.8	1530	89	189	0
19	Khurdha	348	348	417.6	0	0	348	417.6	323	93	22	3
20	Koraput	484	695	834	416	499.2	1111	1333.2	1092	98	19	0
21	Malkangiri	189	189	226.8	232	278.4	421	505.2	354	84	62	5
22	Mayurbhanj	383	383	459.6	770	924	1153	1383.6	925	80	228	0
23	Nawarangpur	398	183	219.6	321	385.2	504	604.8	396	79	108	0
24	Nayagarh	138	138	165.6	0	0	138	165.6	104	75	34	0
25	Nuapada	180	425	510	0	0	425	510	403	95	22	0
26	Puri	812	812	974.4	0	0	812	974.4	607	75	193	12
27	Rayagada	119	385	462	317	380.4	702	842.4	466	66	236	0
28	Sambalpur	233	233	279.6	89	106.8	322	386.4	256	80	66	0
29	Sonepur	514	263	315.6	0	0	263	315.6	152	58	111	0
30	Sundargarh	319	481	577.2	449	538.8	930	1116	830	89	100	0
	<b>Total</b>	<b>10930</b>	<b>10930</b>	<b>13116</b>	<b>3579</b>	<b>4294.8</b>	<b>14509</b>	<b>17410.8</b>	<b>11662</b>	<b>80</b>	<b>2816</b>	<b>31</b>